EXTENSION OF TIME PROPOSAL

1	Name of work	Estimate for the Improvements of Roads in Munigurappa layout in Ward no. 07
2	Amount of Work Portion	
3	Estimated Cost	30.00 Lks
4	Name of contractor	Technical Manager (K.R.I.D.L)
5	Agreement No.	215/13-14
6	No. and date under which work order issued	215/13-14. dt. 30/12/13
7	Time limit originally fixed for completion	90 days
8	Date of application by the contractor for granting extension of time	21/3/14
9	Date of receipt of application in the sub division office	21/3/14
10	Extension granted if any	
	i)	
	ii)	
11	Work carried out by the contractor during the original period stipulated in the contract.	
12	Work carried out during 1st extension	
13	Work carried out during 2nd extension	
14	Time now applied for	125 days
15	Date of recommending time limit applied for	21/3/14
16	Whether the orginal application of the contractor is enclosed.	
17	Balance of work remaining to be done	-
18	Probable time required for completion of remaining work	-
19	Cost of work charged establishment charged on the work after the expairy of original period.	
20	Whether notice as per clause of contract has been issued.	
21	Remarks of the AEE and the daily rate of penalty proposed	BWSSB water supplier pipeline at some spot delayed the completion of work, so kindly approved without penalty.
22	Remarks of the EE with the daily rate of penalty proposed	
23	Remarks of the CE with the daily rate of penalty proposed	

Assistant Engineer

Executive Engineer

Assistant Executive Engineer

Assistant Executive Engineer.
Division,
K.M.P.,

Chief Engineer

To lay path

To lay path

Chief Engineer
Yelahanka Zone
Bruhath Bangalore Mahanagara
Palike
Bangalore 92